



State of Delaware  
800 MHz Next Generation Meeting Minutes  
June 15, 2010

---

**Attendees:**

Baker, Bryant-DTI  
Cubbage, Jim-DVFA  
Dudlek, Joe-DOC  
Kadunce, Tom-DivComm  
Martin, Jeff-RCC  
Pepper, Terry-DSHS

Seifert, Sharon-DTI  
Sexton, Tim-DPH  
Sipple, Kevin-Kent 911  
Tillinghast, John-RCC  
Wells, Ron-DivComm

**Project Status:**

- Overall-Program within budget-project completion by 8/2010
- 30-Day reliability testing
  - Sussex Co. completed except for Seaford, Sussex County Radio Shop (SCRS)
    - Still an issue, no resolution
    - The biggest impact: 700 MHz will be delayed
    - State has rejected waivers from Motorola.
    - RCC agreed that the best scenario was to work it out with Motorola, but it is the responsibility of Motorola to conclude the project on time.
  - New Castle and Kent Counties have had their count restarted.
- Seaford CEB move from Rehoboth
  - Issue was tabled until the next meeting. A quorum is needed for a decision on whether to go forward or not.
- Rebanding
  - Planning completion date is still on track for July 30.
- In-Building Coverage Treatment
  - Task Order #3-still working on contract with U of D
  - Task Order #4-walk-throughs are being scheduled

**The next meeting of the 800 MHz Next Generation Committee will be held on Thursday, July 15, at KENTCOM at 2 pm.**